



- ## NOTES

1. THIS PROJECT IS TO BE A TWENTY-FOUR HOUR SET-UP.
2. TWENTY FOUR HOUR CONTACT FOR THIS PROJECT WILL BE:
STEVE CHEW (714) 981-4508.

1. All traffic control devices shall conform to the latest edition of California Manual on Uniform Traffic Control Devices (MUTCD), and the Standard Specifications for Public Works.
2. The City Engineer or his representative has the authority to initiate field changes to assure public safety.
3. All traffic control devices shall be removed from view when not in use.
4. Work hours shall be restricted to between 7:00 a.m. And 5:00 p.m. Unless approved otherwise.
5. Trenches must be back filled or plated during non-working hrs.
6. Pedestrian controls shall be provided as shown on the plans.
7. Temporary "NO PARKING" signs will be posted 24 hours prior to commencing work.
8. Access to driveways will be maintained at all times unless other arrangements are made.
9. The contractor shall replace within 72 hours, all traffic signal loop detectors damaged during construction.

11. All stripping removed or damaged, will be replaced by the contractor within 24 hours (or replaced with temporary tape)
12. All workers shall be equipped with an orange vest (or a reflective vest at night). All flaggers shall also be equipped with a hard hat, C28 "Stop/Slow " paddle and shall be trained in the proper fundamentals of flagging traffic.
13. Any work that disturbs normal traffic signal operations shall be coordinated with the City of Rancho Palos Verdes Traffic Division, 48 hours prior to beginning of construction.
14. The contractor shall maintain all traffic control devices 24 hours per day and 7 days a week.
15. A minimum of twelve (12) foot travel lanes must be maintained unless otherwise approved by the Department of Public Works.
16. A solar powered flashing arrow board shall be required on all arterial street lane closures.

LEGEND

-  GLUE DOWN CHANNELIZER
-  TYPE 1
-  SPRING STAND
-  ARROW PANEL
-  TYPE 3 BARRICADE
-  FLASHING LIGHT

ALWAYS THERE

ALWAYS READY



**TRENCH
PLATE®
RENTAL CO.**
SHORING AND SAFETY SPECIALISTS

877-246-4085

PROJECT NAME:

TERRANEA RESORT & SPA R.P.V.

PRIME CONTRACTOR

TURNER CONSTRUCTION

PHONE:

DATE:

LICCENCE #

BRANCH

(714) 981-4508

04-10-2007	787313 C3
NOTES:	
LOS ANGELES	ES 822 H-5

2 | FONTANA
REVISED

TRAFFIC REQUIREMENT

- | | |
|--|--|
| 1. Will backfill or plate during non-working hours. | 6. All traffic control shall be in accordance with the current edition of the California MUTCD and WATCH Manual standards. |
| 2. Must provide dust control during construction. | 7. Cover all conflicting traffic signs. |
| 3. Shall notify any/all emergency agencies, businesses and residents affected. | 8. Night Work advance warning signs shall be high intensity. |
| 4. Shall maintain 12' minimum travel lanes. | |
| 5. Shall provide access to residents and businesses at all times. | |

RCE

1-800-227-2600

CITY OF RANCHO PALOS VERDES, CALIFORNIA

TRAFFIC CONTROL

DRAWN BY:

JARED ROBB

DESIGNED BY:

JARED ROBB

CHECKED BY:

6610 PALOS VERDES DRIVE

APPROVED BY: _____

DATE: _____
CITY/TRAFFIC ENGINEER: B.O.F.

SCALE:
NOT TO SCALE

DATE: _____

104-10-2007

DRAWING NO:	1
-------------	---

7017-5 ✓

1